

Craigmont High HVAC

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors
1			Craigmont High School HVAC	396 days	Mon 1/4/27	Mon 7/10/28		
2			Notice to Proceed / Mobilization	2 days	Mon 1/4/27	Tue 1/5/27		4,3
3			Hazardous Material study	10 days	Wed 1/6/27	Tue 1/19/27	2	
4			<i>Existing Conditions / Preconstruction Verification</i>	5 days	Wed 1/6/27	Tue 1/12/27	2	5
5			Engineering / Submittals Approved	20 days	Wed 1/13/27	Tue 2/9/27	4	6
6			Equipment Procurement Complete / Permmiting	70 days	Wed 2/10/27	Tue 5/18/27	5	7
7			Equipment Salvage / Temporary Connections	10 days	Wed 5/19/27	Tue 6/1/27	6	8SS+10 days
8			Existing Cooling Tower Demolition Complete	5 days	Wed 6/2/27	Tue 6/8/27	7SS+10 days	9
9			Condenser Water Piping Modifications Complete	20 days	Wed 6/9/27	Tue 7/6/27	8	10SS+5 days,11
10			New Cooling Towers Installed	20 days	Wed 6/16/27	Tue 7/13/27	9SS+5 days	14
11			Condenser Pumps Installed	10 days	Wed 7/7/27	Tue 7/20/27	9	12SS,13
12			Tower VFDs / Electrical Complete	10 days	Wed 7/7/27	Tue 7/20/27	11SS	
13			Water Treatment / Chemical Controls Complete	5 days	Wed 7/21/27	Tue 7/27/27	11	16
14			Piping / Mechanical Connections Complete	10 days	Wed 7/14/27	Tue 7/27/27	10	15SS
15			BAS Controls Integration Complete	5 days	Wed 7/14/27	Tue 7/20/27	14SS	
16			Equipment Startup Complete	2 days	Wed 7/28/27	Thu 7/29/27	13	17
17			Testing & Balancing Complete	2 days	Fri 7/30/27	Mon 8/2/27	16	18
18			100% Commissioning Complete	5 days	Tue 8/3/27	Mon 8/9/27	17	19,20,22
19			SUBSTANTIAL COMPLETION	20 days	Tue 8/10/27	Mon 9/6/27	18	
20			Punch List / Deficiency Corrections	20 days	Tue 8/10/27	Mon 9/6/27	18	21
21			Final Inspection	0 days	Mon 9/6/27	Mon 9/6/27	20	
22			Closeout Documentation	20 days	Tue 8/10/27	Mon 9/6/27	18	23,25,24
23			FINAL COMPLETION	220 days	Tue 9/7/27	Mon 7/10/28	22	
24			Final Completion	1 day	Tue 9/7/27	Tue 9/7/27	22	
25			11 month/warranty Period	220 days	Tue 9/7/27	Mon 7/10/28	22	