

# White Station Elementary HVAC

| ID |  | Task Mode                                                                           | Task Name                                                 | Duration         | Start              | Finish             | Predecessors | Successors     |
|----|-----------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|-----------------------------------------------------------|------------------|--------------------|--------------------|--------------|----------------|
| 1  |                                                                                   |    | <b>White Station Elementary HVAC</b>                      | <b>396 days</b>  | <b>Mon 1/4/27</b>  | <b>Mon 7/10/28</b> |              |                |
| 2  |                                                                                   |    | Notice to Proceed / Mobilization                          | 2 days           | Mon 1/4/27         | Tue 1/5/27         |              | 4,3            |
| 3  |                                                                                   |    | Hazardous Material study                                  | 10 days          | Wed 1/6/27         | Tue 1/19/27        | 2            |                |
| 4  |                                                                                   |    | <i>Existing Conditions / Preconstruction Verification</i> | 5 days           | Wed 1/6/27         | Tue 1/12/27        | 2            | 5              |
| 5  |                                                                                   |    | Engineering / Submittals Approved                         | 20 days          | Wed 1/13/27        | Tue 2/9/27         | 4            | 6              |
| 6  |                                                                                   |    | Equipment Procurement Complete / Permitting               | 70 days          | Wed 2/10/27        | Tue 5/18/27        | 5            | 7              |
| 7  |                                                                                   |    | Equipment Salvage / Temporary Connections                 | 10 days          | Wed 5/19/27        | Tue 6/1/27         | 6            | 8SS+10 days    |
| 8  |                                                                                   |    | Existing Cooling Tower Demolition Complete                | 5 days           | Wed 6/2/27         | Tue 6/8/27         | 7SS+10 days  | 9              |
| 9  |                                                                                   |    | Condenser Water Piping Modifications Complete             | 20 days          | Wed 6/9/27         | Tue 7/6/27         | 8            | 10SS+5 days,11 |
| 10 |                                                                                   |    | New Cooling Towers Installed                              | 20 days          | Wed 6/16/27        | Tue 7/13/27        | 9SS+5 days   | 14             |
| 11 |                                                                                   |    | Condenser Pumps Installed                                 | 10 days          | Wed 7/7/27         | Tue 7/20/27        | 9            | 12SS,13        |
| 12 |                                                                                   |    | Tower VFDs / Electrical Complete                          | 10 days          | Wed 7/7/27         | Tue 7/20/27        | 11SS         |                |
| 13 |                                                                                   |    | Water Treatment / Chemical Controls Complete              | 5 days           | Wed 7/21/27        | Tue 7/27/27        | 11           | 16             |
| 14 |                                                                                   |    | Piping / Mechanical Connections Complete                  | 10 days          | Wed 7/14/27        | Tue 7/27/27        | 10           | 15SS           |
| 15 |                                                                                   |    | BAS Controls Integration Complete                         | 5 days           | Wed 7/14/27        | Tue 7/20/27        | 14SS         |                |
| 16 |                                                                                   |    | Equipment Startup Complete                                | 2 days           | Wed 7/28/27        | Thu 7/29/27        | 13           | 17             |
| 17 |                                                                                   |    | Testing & Balancing Complete                              | 2 days           | Fri 7/30/27        | Mon 8/2/27         | 16           | 18             |
| 18 |                                                                                   |    | 100% Commissioning Complete                               | 5 days           | Tue 8/3/27         | Mon 8/9/27         | 17           | 19,20,22       |
| 19 |                                                                                   |    | <b>SUBSTANTIAL COMPLETION</b>                             | <b>20 days</b>   | <b>Tue 8/10/27</b> | <b>Mon 9/6/27</b>  | <b>18</b>    |                |
| 20 |                                                                                   |   | Punch List / Deficiency Corrections                       | 20 days          | Tue 8/10/27        | Mon 9/6/27         | 18           | 21             |
| 21 |                                                                                   |  | Final Inspection                                          | 0 days           | Mon 9/6/27         | Mon 9/6/27         | 20           |                |
| 22 |                                                                                   |  | Closeout Documentation                                    | 20 days          | Tue 8/10/27        | Mon 9/6/27         | 18           | 23,25,24       |
| 23 |                                                                                   |  | <b>FINAL COMPLETION</b>                                   | <b>220 days?</b> | <b>Tue 9/7/27</b>  | <b>Mon 7/10/28</b> | <b>22</b>    |                |
| 24 |                                                                                   |  | Final Completion                                          | 1 day?           | Tue 9/7/27         | Tue 9/7/27         | 22           |                |
| 25 |                                                                                   |  | 11 month walk/warranty period                             | 220 days         | Tue 9/7/27         | Mon 7/10/28        | 22           |                |