

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	21, '25	M	T	W	T	F	S	S	Sep 28, '25	M	T	W
1		Whitney ES Fire Alarm	502 days	Mon 2/16/26	Tue 1/18/28														
2		PO/NTP received	1 day	Mon 2/16/26	Mon 2/16/26		3SS+5 days												
3		Design Phase/System design	85 days?	Mon 2/23/26	Fri 6/19/26	2SS+5 days													
4		Dev Fire alarm systemLayout	10 days?	Mon 2/23/26	Fri 3/6/26		5												
5		Shop/submittals	5 days	Mon 3/9/26	Fri 3/13/26	4	6												
6		State Fire marshall review	60 days?	Mon 3/16/26	Fri 6/5/26	5	7												
7		Equip Lead time	10 days	Mon 6/8/26	Fri 6/19/26	6	9												
8		Fire Alarm Install	150 days?	Mon 6/22/26	Fri 1/15/27														
9		In wall rough in	30 days?	Mon 6/22/26	Fri 7/31/26	7	10SS+10 days												
10		Above ceiling rough-in	30 days	Mon 7/6/26	Fri 8/14/26	9SS+10 days	11												
11		in-wall/Above ceiling inspection	5 days	Mon 8/17/26	Fri 8/21/26	10	12												
12		In wall/ceiling Trim out	70 days	Mon 8/24/26	Fri 11/27/26	11	13												
13		Paint touch ups	10 days	Mon 11/30/26	Fri 12/11/26	12	14												
14		Intergration to building system	10 days	Mon 12/14/26	Fri 12/25/26	13	15												
15		Testing & Inspections	15 days	Mon 12/28/26	Fri 1/15/27	14	16												

Task

Split

Milestone

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Project: Whitney 9-29-2025 Tem
Date: Mon 9/29/25

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	21, '25 M T W T F S S	Sep 28, '25 M T W
16		Substantial Completion	0 days	Fri 1/15/27	Fri 1/15/27	15	17, 21		
17		Punch list	262 days	Mon 1/18/27	Tue 1/18/28	16			
18		Training and Documentation	15 days	Mon 1/18/27	Fri 2/5/27		19, 21		
19		Closeout docs	7 days	Mon 2/8/27	Tue 2/16/27	18	20, 21		
20		Finial Completion	0 days	Tue 2/16/27	Tue 2/16/27	19	21		
21		Warranty & Maintenance	11 mons	Wed 2/17/27	Tue 12/21/27	16, 20, 19, 18	22		
22		Handoff to Facility	20 days	Wed 12/22/27	Tue 1/18/28	21			

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Progress
Project Summary	Manual Summary	Manual Progress
Inactive Task	Start-only	
Inactive Milestone	Finish-only	

Project: Whitney 9-29-2025 Tem
Date: Mon 9/29/25

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Resource Names	21, '25 M T W T F S
1		BTW Fire Alarm	502 days	Mon 2/16/26	Tue 1/18/28				
2		PO/NTP received	1 day	Mon 2/16/26	Mon 2/16/26		3SS+5 days		
3		Design Phase/System design	85 days?	Mon 2/23/26	Fri 6/19/26	2SS+5 days			
4		Dev Fire alarm system layout	10 days?	Mon 2/23/26	Fri 3/6/26		5		
5		Shop/submittals	5 days	Mon 3/9/26	Fri 3/13/26	4	6		
6		State Fire marshall review	60 days?	Mon 3/16/26	Fri 6/5/26	5	7		
7		Equip Lead time	10 days	Mon 6/8/26	Fri 6/19/26	6	9		
8		Fire Alarm Install	150 days?	Mon 6/22/26	Fri 1/15/27				
9		In wall rough in	30 days?	Mon 6/22/26	Fri 7/31/26	7	10SS+10 days		
10		Above ceiling rough-in	30 days	Mon 7/6/26	Fri 8/14/26	9SS+10 days	11		
11		in-wall/Above ceiling inspection	5 days	Mon 8/17/26	Fri 8/21/26	10	12		
12		In wall/ceiling Trim out	70 days	Mon 8/24/26	Fri 11/27/26	11	13		
13		Paint touch ups	10 days	Mon 11/30/26	Fri 12/11/26	12	14		
14		Integration to building system	10 days	Mon 12/14/26	Fri 12/25/26	13	15		
15		Testing & Inspections	15 days	Mon 12/28/26	Fri 1/15/27	14	16		

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Progress
Project Summary	Manual Summary	Manual Progress
Inactive Task	Start-only	
Inactive Milestone	Finish-only	

Project: BTW Fire alarm 9-29-20
Date: Mon 9/29/25

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Resource Names	21, '25 M T W T F S
16		Substantial Completion	0 days	Fri 1/15/27	Fri 1/15/27	15	17,21		
17		Punch list	262 days	Mon 1/18/27	Tue 1/18/28	16			
18		Training and Documentation	15 days	Mon 1/18/27	Fri 2/5/27		19,21		
19		Closeout docs	7 days	Mon 2/8/27	Tue 2/16/27	18	20,21		
20		Final Completion	0 days	Tue 2/16/27	Tue 2/16/27	19	21		
21		Warranty & Maintenance	11 mons	Wed 2/17/27	Tue 12/21/27	16,20,19,18	22		
22		Handoff to Facility	20 days	Wed 12/22/27	Tue 1/18/28	21			

Project: BTW Fire alarm 9-29-20 Date: Mon 9/29/25	Task	Inactive Summary	External Tasks
	Split	Manual Task	External Milestone
	Milestone	Duration-only	Deadline
	Summary	Manual Summary Rollup	Progress
	Project Summary	Manual Summary	Manual Progress
	Inactive Task	Start-only	
	Inactive Milestone	Finish-only	

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	21, '25 M T W T F S S	Sep 28, '25 M T W
1		Snowden Fire Alarm	502 days	Mon 2/16/26	Tue 1/18/28				
2		PO/NTP received	1 day	Mon 2/16/26	Mon 2/16/26		3SS+5 days		
3		Design Phase/System design	85 days?	Mon 2/23/26	Fri 6/19/26	2SS+5 days			
4		Dev Fire alarm systemLayout	10 days?	Mon 2/23/26	Fri 3/6/26		5		
5		Shop/submittals	5 days	Mon 3/9/26	Fri 3/13/26	4	6		
6		State Fire marshall review	60 days?	Mon 3/16/26	Fri 6/5/26	5	7		
7		Equip Lead time	10 days	Mon 6/8/26	Fri 6/19/26	6	9		
8		Fire Alarm Install	150 days?	Mon 6/22/26	Fri 1/15/27				
9		In wall rough in	30 days?	Mon 6/22/26	Fri 7/31/26	7	10SS+10 days		
10		Above ceiling rough-in	30 days	Mon 7/6/26	Fri 8/14/26	9SS+10 days	11		
11		in-wall/Above ceiling inspection	5 days	Mon 8/17/26	Fri 8/21/26	10	12		
12		In wall/ceiling Trim out	70 days	Mon 8/24/26	Fri 11/27/26	11	13		
13		Paint touch ups	10 days	Mon 11/30/26	Fri 12/11/26	12	14		
14		Intergration to building system	10 days	Mon 12/14/26	Fri 12/25/26	13	15		
15		Testing & Inspections	15 days	Mon 12/28/26	Fri 1/15/27	14	16		

Task

Split

Milestone Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Project: Snowden 9-29-2025 Te
Date: Mon 9/29/25

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	21, '25 M T W T F S S	Sep 28, '25 M T W
16		Substantial Completion	0 days	Fri 1/15/27	Fri 1/15/27	15	17,21		
17		Punch list	262 days	Mon 1/18/27	Tue 1/18/28	16			
18		Training and Documentation	15 days	Mon 1/18/27	Fri 2/5/27		19,21		
19		Closeout docs	7 days	Mon 2/8/27	Tue 2/16/27	18	20,21		
20		Final Completion	0 days	Tue 2/16/27	Tue 2/16/27	19	21		
21		Warranty & Maintenance	11 mons	Wed 2/17/27	Tue 12/21/27	16,20,19,18	22		
22		Handoff to Facility	20 days	Wed 12/22/27	Tue 1/18/28	21			

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Project: Snowden 9-29-2025 Te
Date: Mon 9/29/25

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	21, '25	M	T	W	T	F	S	S	Sep 28, '25	M	T	W
1		Highland Oaks Fire Alarm	502 days	Mon 2/16/26	Tue 1/18/28														
2		PO/NTP received	1 day	Mon 2/16/26	Mon 2/16/26		3SS+5 days												
3		Design Phase/System design	85 days?	Mon 2/23/26	Fri 6/19/26	2SS+5 days													
4		Dev Fire alarm systemLayout	10 days?	Mon 2/23/26	Fri 3/6/26		5												
5		Shop/submittals	5 days	Mon 3/9/26	Fri 3/13/26	4	6												
6		State Fire marshall review	60 days?	Mon 3/16/26	Fri 6/5/26	5	7												
7		Equip Lead time	10 days	Mon 6/8/26	Fri 6/19/26	6	9												
8		Fire Alarm Install	150 days?	Mon 6/22/26	Fri 1/15/27														
9		In wall rough in	30 days?	Mon 6/22/26	Fri 7/31/26	7	10SS+10 days												
10		Above ceiling rough-in	30 days	Mon 7/6/26	Fri 8/14/26	9SS+10 days	11												
11		in-wall/Above ceiling inspection	5 days	Mon 8/17/26	Fri 8/21/26	10	12												
12		In wall/ceiling Trim out	70 days	Mon 8/24/26	Fri 11/27/26	11	13												
13		Paint touch ups	10 days	Mon 11/30/26	Fri 12/11/26	12	14												
14		Intergration to building system	10 days	Mon 12/14/26	Fri 12/25/26	13	15												
15		Testing & Inspections	15 days	Mon 12/28/26	Fri 1/15/27	14	16												

Task

Spit

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Project: Highland Oaks 9-29-20
Date: Mon 9/29/25

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	21, '25 M T W T F S S	Sep 28, '25 M T W
16		Substantial Completion	0 days	Fri 1/15/27	Fri 1/15/27	15	17,21		
17		Punch list	262 days	Mon 1/18/27	Tue 1/18/28	16			
18		Training and Documentation	15 days	Mon 1/18/27	Fri 2/5/27		19,21		
19		Closeout docs	7 days	Mon 2/8/27	Tue 2/16/27	18	20,21		
20		Final Completion	0 days	Tue 2/16/27	Tue 2/16/27	19	21		
21		Warranty & Maintenance	11 mons	Wed 2/17/27	Tue 12/21/27	16,20,19,18	22		
22		Handoff to Facility	20 days	Wed 12/22/27	Tue 1/18/28	21			

Task

Split

Milestone Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Project: Highland Oaks 9-29-20

Date: Mon 9/29/25