







































Whitney HVAC SCU Installation

ID	 Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Resource Names
1		<b>Whitney HVAC Install</b>	<b>34 days</b>	<b>Wed 6/3/26</b>	<b>Mon 7/20/26</b>			
2		Procurement/Permi	9 days	Wed 6/3/26	Mon 6/15/26		4	
3		<b>3 Rooms #</b>	<b>4 days</b>	<b>Tue 6/16/26</b>	<b>Fri 6/19/26</b>			
4		Demo Ex-unit	1 day	Tue 6/16/26	Tue 6/16/26	2	5SS	
5		Replace Unit	3 days	Tue 6/16/26	Thu 6/18/26	4SS	6,8	
6		Controls	1 day	Fri 6/19/26	Fri 6/19/26	5		
7		<b>3 Rooms #</b>	<b>4 days</b>	<b>Fri 6/19/26</b>	<b>Wed 6/24/26</b>			
8		Demo Ex-unit	1 day	Fri 6/19/26	Fri 6/19/26	5	9SS	
9		Replace Unit	3 days	Fri 6/19/26	Tue 6/23/26	8SS	10,12	
10		Controls	1 day	Wed 6/24/26	Wed 6/24/26	9		
11		<b>3 Rooms #</b>	<b>5 days</b>	<b>Wed 6/24/26</b>	<b>Tue 6/30/26</b>			
12		Demo Ex-unit	1 day	Wed 6/24/26	Wed 6/24/26	9	13SS	
13		Replace Unit	3 days	Wed 6/24/26	Fri 6/26/26	12SS	14,16	
14		Controls	2 days	Mon 6/29/26	Tue 6/30/26	13	32SS,33SS+2 days	
15		<b>3 Rooms #</b>	<b>5 days</b>	<b>Mon 6/29/26</b>	<b>Fri 7/3/26</b>			
16		Demo Ex-unit	1 day	Mon 6/29/26	Mon 6/29/26	13	17SS	
17		Replace Unit	3 days	Mon 6/29/26	Wed 7/1/26	16SS	18,20	
18		Controls	2 days	Thu 7/2/26	Fri 7/3/26	17		
19		<b>3 Rooms #</b>	<b>5 days</b>	<b>Thu 7/2/26</b>	<b>Wed 7/8/26</b>			
20		Demo Ex-unit	1 day	Thu 7/2/26	Thu 7/2/26	17	21SS	
21		Replace Unit	3 days	Thu 7/2/26	Mon 7/6/26	20SS	22,24	
22		Controls	2 days	Tue 7/7/26	Wed 7/8/26	21		
23		<b>3 Rooms #</b>	<b>5 days</b>	<b>Tue 7/7/26</b>	<b>Mon 7/13/26</b>			
24		Demo Ex-unit	1 day	Tue 7/7/26	Tue 7/7/26	21	25SS	
25		Replace Unit	3 days	Tue 7/7/26	Thu 7/9/26	24SS	26,28	
26		Controls	2 days	Fri 7/10/26	Mon 7/13/26	25		
27		<b>2 Rooms #</b>	<b>5 days</b>	<b>Fri 7/10/26</b>	<b>Thu 7/16/26</b>			
28		Demo Ex-unit	1 day	Fri 7/10/26	Fri 7/10/26	25	29SS	
29		Replace Unit	3 days	Fri 7/10/26	Tue 7/14/26	28SS	30	

Whitney HVAC SCUV Installation

ID	 Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Resource Names
30		Controls	2 days	Wed 7/15/26	Thu 7/16/26	29		
31		<b>Energy Management</b>	<b>16 days</b>	<b>Mon 6/29/26</b>	<b>Mon 7/20/26</b>			
32		Test & Balance	4 days	Mon 6/29/26	Thu 7/2/26	14SS		
33		Commissioning	4 days	Wed 7/1/26	Mon 7/6/26	14SS+2 days	34	
34		Final Clean/FFE Install	5 days	Tue 7/7/26	Mon 7/13/26	33	35	
35		Final Inspections/Owr punch	5 days	Tue 7/14/26	Mon 7/20/26	34	36	
36		Final Completion	0 days	Mon 7/20/26	Mon 7/20/26	35		