ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Resource Names
1		**Fairley High HVAC**	**396 days**	**Mon 1/4/27**	**Mon 7/10/28**			
2		Notice to Proceed/kick-off	5 days	Mon 1/4/27	Fri 1/8/27		3	
3		Hazardous Material study	10 days	Mon 1/11/27	Fri 1/22/27	2	4	
4		Existing conditions investigation complete	10 days	Mon 1/25/27	Fri 2/5/27	3	5SS,6SS	
5		Equipment salvage identification complete removed from site	5 days	Mon 1/25/27	Fri 1/29/27	4SS		
6		Structural evaluation complete	5 days	Mon 1/25/27	Fri 1/29/27	4SS	7	
7		A/E Design Complete	20 days	Mon 2/1/27	Fri 2/26/27	6	8,10	
8		Final construction documents approved	2 days	Mon 3/1/27	Tue 3/2/27	7	9,11	
9		Equipment submittals approved	10 days	Wed 3/3/27	Tue 3/16/27	8		
10		Permits obtained	30 days	Mon 3/1/27	Fri 4/9/27	7		
11		Major HVAC equipment released for fabrication	60 days	Wed 3/3/27	Tue 5/25/27	8	12	
12		Existing HVAC demolition complete	20 days	Wed 5/26/27	Tue 6/22/27	11	13SS+10 days	
13		Structural modifications complete	10 days	Wed 6/9/27	Tue 6/22/27	12SS+10 days	17SS+5 days,14SS	
14		Hydronic piping and specialties complete	20 days	Wed 6/9/27	Tue 7/6/27	13SS	15SS+5 days	
15		Boilers and pumps installed	15 days	Wed 6/16/27	Tue 7/6/27	14SS+5 days	16SS	
16		VAV boxes installed	15 days	Wed 6/16/27	Tue 7/6/27	15SS		

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Resource Names
17		AHUs/RTUs/UVs/FCUs installed	25 days	Wed 6/16/27	Tue 7/20/27	13SS+5 days	18SS+5 days	
18		DDC controls installation complete	20 days	Wed 6/23/27	Tue 7/20/27	17SS+5 days	19SS+5 days	
19		Gymnasium DDC controls complete	10 days	Wed 6/30/27	Tue 7/13/27	18SS+5 days	20SS+8 days	
20		Controls programming and integration complete	10 days	Mon 7/12/27	Fri 7/23/27	19SS+8 days	21	
21		Equipment startup complete	5 days	Mon 7/26/27	Fri 7/30/27	20	22SS	
22		TAB complete	5 days	Mon 7/26/27	Fri 7/30/27	21SS	23SS	
23		Commissioning complete	5 days	Mon 7/26/27	Fri 7/30/27	22SS	24SS	
24		Existing HVAC distribution components cleaned	5 days	Mon 7/26/27	Fri 7/30/27	23SS	25	
25		Owner training complete	1 day	Mon 8/2/27	Mon 8/2/27	24	27,28,29	
26		**Substantial Completion**	**20 days**	**Tue 8/3/27**	**Mon 8/30/27**			
27		Punch list complete	20 days	Tue 8/3/27	Mon 8/30/27	25		
28		Final testing complete	20 days	Tue 8/3/27	Mon 8/30/27	25		
29		Closeout documents submitted	20 days	Tue 8/3/27	Mon 8/30/27	25	31	
30		**Final Completion**	**225 days?**	**Tue 8/31/27**	**Mon 7/10/28**			
31		Final Completion	1 day?	Tue 8/31/27	Tue 8/31/27	29	32	
32		11 month Walk	224 days	Wed 9/1/27	Mon 7/10/28	31		