Winchester Elementary HVAC

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors
1		**Winchester Elementary HVAC**	**393 days?**	**Mon 1/4/27**	**Wed 7/5/28**		
2		Notice to Proceed	1 day?	Mon 1/4/27	Mon 1/4/27		4,3
3		Hazardous Material study	10 days	Tue 1/5/27	Mon 1/18/27	2	
4		Design Documents Complete	20 days	Tue 1/5/27	Mon 2/1/27	2	5
5		Equipment Submittals Approved	5 days	Tue 2/2/27	Mon 2/8/27	4	6
6		Equipment Released for Fabrication	5 days	Tue 2/9/27	Mon 2/15/27	5	7SS
7		Equipment Procurement Complete / Permitting	70 days	Tue 2/9/27	Mon 5/17/27	6SS	8
8		Mockup Complete & Approved	5 days	Tue 5/18/27	Mon 5/24/27	7	9
9		Demolition Complete	10 days	Tue 5/25/27	Mon 6/7/27	8	10
10		Piping/Hydronic Modifications Complete	5 days	Tue 6/8/27	Mon 6/14/27	9	11SS+5 days
11		New HVAC Installation Complete	30 days	Tue 6/15/27	Mon 7/26/27	10SS+5 days	12
12		BAS Integration Complete	5 days	Tue 7/27/27	Mon 8/2/27	11	13
13		Startup & Functional Testing Complete	1 day	Tue 8/3/27	Tue 8/3/27	12	14,15
14		**Substantial Completion**	**20 days**	**Wed 8/4/27**	**Tue 8/31/27**	**13**	
15		Punch List / Deficiency Correction	20 days	Wed 8/4/27	Tue 8/31/27	13	16,17SS
16		Final Inspection	0 days	Tue 8/31/27	Tue 8/31/27	15	
17		Closeout Documentation Complete	20 days	Wed 8/4/27	Tue 8/31/27	15SS	18,19
18		**Final Completion**	**221 days?**	**Wed 9/1/27**	**Wed 7/5/28**	**17**	
19		Final Completion	1 day?	Wed 9/1/27	Wed 9/1/27	17	
20		11 month walk / Warranty	221 days	Wed 9/1/27	Wed 7/5/28		