Melrose High School Elevator

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors
1		**Melrose Elevator**	**151 days?**	**Mon 1/4/27**	**Mon 8/2/27**		
2		NTP	1 day	Mon 1/4/27	Mon 1/4/27		4,3
3		Hazardous Material study	10 days	Tue 1/5/27	Mon 1/18/27	2	
4		Engineering and design/Permits and approved Submitials	30 days	Tue 1/5/27	Mon 2/15/27	2	5
5		Procurement	75 days	Tue 2/16/27	Mon 5/31/27	4	6
6		Prepare the site/Remove the existing elevator	10 days	Tue 6/1/27	Mon 6/14/27	5	7
7		Modify the shaft/Install the new elevator	30 days	Tue 6/15/27	Mon 7/26/27	6	8
8		Testing and commissioning	3 days	Tue 7/27/27	Thu 7/29/27	7	9
9		Final approvals/inspection/certificate	2 days	Fri 7/30/27	Mon 8/2/27	8	10
10		Turnover to Owner	0 days	Mon 8/2/27	Mon 8/2/27	9	