Scenic Hills Elementary windows

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors
1		**Scenic Hills Elementary windows**	**390 days**	**Mon 1/4/27**	**Fri 6/30/28**		
2		Notice to Proceed / Kick-off	5 days	Mon 1/4/27	Fri 1/8/27		3
3		Hazardous Material study	10 days	Mon 1/11/27	Fri 1/22/27	2	4
4		A/E Design Development Construction Documents / Engineering	20 days	Mon 1/25/27	Fri 2/19/27	3	5
5		Owner Design Review & Approval	5 days	Mon 2/22/27	Fri 2/26/27	4	6
6		Window & Storefront Submittals	15 days	Mon 3/1/27	Fri 3/19/27	5	7
7		Procurement / Fabrication	60 days	Mon 3/22/27	Fri 6/11/27	6	8SS+40 days
8		Mockup Installation	5 days	Mon 5/17/27	Fri 5/21/27	7SS+40 days	9
9		Hazardous Material Abatement, if required	40 days	Mon 5/24/27	Fri 7/16/27	8	10SS+5 days,11SS+5 days
10		Removal of Existing Windows & Storefront	40 days	Mon 5/31/27	Fri 7/23/27	9SS+5 days	
11		Installation of New Windows & Storefront	40 days	Mon 5/31/27	Fri 7/23/27	9SS+5 days	12
12		Bullet-Resistant Film	5 days	Mon 7/26/27	Fri 7/30/27	11	13SS
13		Testing / Comissioning	5 days	Mon 7/26/27	Fri 7/30/27	12SS	14,15
14		**SUBSTANTIAL COMPLETION**	**20 days**	**Mon 8/2/27**	**Fri 8/27/27**	**13**	
15		Punch List	20 days	Mon 8/2/27	Fri 8/27/27	13	16SS
16		Closeout Documents / Warranties / As-Builts	20 days	Mon 8/2/27	Fri 8/27/27	15SS	19,18
17		**FINAL COMPLETION**	**220 days**	**Mon 8/30/27**	**Fri 6/30/28**		
18		Final Completion	1 day	Mon 8/30/27	Mon 8/30/27	16	
19		11 month Walk	220 days	Mon 8/30/27	Fri 6/30/28	16	